ANNUAL DOCUMENTATION REQUIRED

LOCOMOTIVE CRANE INSPECTION FORM

CUSTOMER:

CUSTOMER: DATE: August 5th, 2014

ADDRESS: AUTHORITY: LOCATION: OSHA

MAKE: American MODEL: 7040DE CAPACITY: 40 Tons TYPE: Lift & Duty

S/N:

MAIN BOOM LENGTH: 60' ATTACHMENTS: Hook Block

INSPECTION ITEMS

	RECORDS	S	U	N/A		
1	CURRENT CERTIFICATION		Χ		23	E
2	MAINTENANCE LOG	Χ			24	
3	OPERATORS NOTES	Χ			25	H
4	LOAD CHARTS	Х			26	F
5	MANUALS		X		27	

6	CONTROLS LABELED	Х	
7	HAND SIGNAL CHART	Х	
8	SWING AREA	Х	
9	ELECTRICUTION HAZARD	Х	
10	BOOM WARNING	Х	
11	BOOM WARNING (SMALL)	Х	
12	MOVING PARTS	Х	
13	IN CAB SAFETY STICKER	Х	
14	MISC. SAFETY STICKERS	Х	

SAFETY EQUIPMENT S U N/A

15	FIRE EXTINQUISHER	Χ		
16	SAFETY GUARDS		X	
17	MACHINERY ACCESS	Χ		

	INDICATORS	S	U	N/A
--	------------	---	---	-----

18	BOOM ANGLE	Χ	
19	ANTI-TWO BLOCK		X
20	LOAD MOMENT		X
21	OVERLOAD ALARM		X
22	GAUGES	Χ	

	FLUIDS	S	J	N/A
23	ENGINE OIL LEVEL	Χ		
24	GEAR CASE OIL LEVEL	Χ		
25	HYDRAULIC OIL LEVELS			Х
26	RADIATOR LEVEL	Χ		
27	TRANSMISSION LEVEL	Х		

CARBODY	S	כ	N/A
•			

28	TRUCKS / TRANSMISSION	Х		
29	SIDE FRAMES	Х		
30	WHEELS	Х		
31	BRAKES	Х		
32	BRAKE LINKAGE	Х		
33	SPRINGS / AXLES	Х		
34	BOLTS / PINS	Х		
35	CENTER POTS & BOLTS	Х		
36	WELDS	Х		
37	OUTRIGGERS	Х		
38	COUPLERS	Х		
39	HAND RAILS & STEPS		X	
40	CARBODY DECK CLEANLINESS	X		

SWING ASSEMBLY S U N/A

41	TURNTABLE / ROLLER PATH	Х	
42	BOLTS	Х	
43	RING GEAR	Χ	
44	PINION GEAR	Х	
45	SWIVEL	Χ	
46	HOOK ROLLERS		X

ANNUAL DOCUMENTATION REQUIRED

LOCOMOTIVE CRANE INSPECTION FORM

CUSTOMER: DATE: August 5th, 2014

ADDRESS: AUTHORITY: LOCATION: OSHA

MAKE: American MODEL: 7040DE CAPACITY: 40 Tons TYPE: Lift & Duty

S/N: CUSTOMER:

MAIN BOOM LENGTH: 60' ATTACHMENTS: Hook Block

INSPECTION ITEMS

	UPPER HOUSE	S	U	N/A
47	CONTROLS	Х		
48	STARTING SYSTEM	Х		
49	EMERGENCY SHUT OFF			Х
50	ENGINE CONDITION	Х		
51	MUFFLER / EXHAUST SYSTEM	Х		
52	MAIN CLUTCH / CONVERTER	Х		
53	SWING BRAKE / HOUSE LOCK	Х		
54	WINDOWS	Х		
55	FRAME	Х		
56	WELDS / STRUCTURAL CRACKS	Х		
57	HYDRAULIC SYSTEM			Х
58	AIR SYSTEM	Х		
59	HOSES	Х		
60	AIR PRESSURE	Х		
61	ELECTRICAL WIRING / LIGHTS	Х		
62	HORN	Х		
63	PINS / BOLTS	Х		
64	HOUSEKEEPING	Х		

HOIST ASSEMBLY	S	U	N/A
----------------	---	---	-----

65	MAIN DRUM	Χ		
66	AUXILIARY DRUMS	Χ		
67	DRUM ANCHORAGE	Coul	d not C	heck
68	PINS / KEEPERS / SPRINGS	Χ		
69	BRAKES / CLUTCHES	Χ		
70	AIR CHAMBERS	Χ		
71	HOSES	Χ		
72	LAGGINGS	Χ		

	SWING ASSEMBLY	S	J	N/A
73	CLUTCH DRUMS	Х		
74	CLUTCHES / LINKAGE	X		
75	PINS / BOLTS	Χ		
76	GEARING	Х		
77	OIL LEVEL	Х		
78	HYDRAULIC MOTOR / BRAKE	Х		
79	HYDRAULIC OR AIR HOSES	Х		

BOOM ASSEMBLY	S	U	N/A
		_	
BOOM DRUM	Х		
BRAKES / CLUTCHES	Χ		
PINS / BOLTS	Х		
SPRAG CLUTCH		X	
GANTRY SHEAVES / PINS	Х		
BOOM DOG / LINKAGE	Х		
AIR CHAMBERS / HOSES	Х		
BRIDAL / BAIL ASSEMBLY	Х		
COUNTERWEIGHT / BOLTS	Х		

BOOM KICK OUT

|--|

~~				
90	CONNECTION	X		
91	HEEL SECTION		X	
92	TIP SECTION / AUX. HEAD	X		
93	TIP SHEAVES	Х		
94	CENTER SECTIONS		X	
95	PICTURE FRAME	X		
96	PENDANT CABLES	Х		

ANNUAL DOCUMENTATION REQUIRED

LOCOMOTIVE CRANE INSPECTION FORM

CUSTOMER: DATE: August 5th, 2014

ADDRESS: AUTHORITY: LOCATION: OSHA

MAKE: American MODEL: 7040DE CAPACITY: 40 Tons TYPE: Lift & Duty

S/N: CUSTOMER:

MAIN BOOM LENGTH: 60' ATTACHMENTS: Hook Block

INSPECTION ITEMS

	ROPE CONDITION	S	U	N/A
97	BROKEN WIRES	Х		
98	KINKING / BENDING		Χ	
99	CRUSHING	Х		
00	WEAR	Χ		
01	END CONNECTIONS	Χ		
02	WEDGES / SOCKETS / CLIPS	Х		
03	LUBRICATION		Χ	
04	REEVING	Х		

	WIRE ROPE (PE	NDANT LINES)
113	MEASURED DIAMETER:	1 1/4"
	CONSTRUCTION:	6X19 RRL
115	LENGTH:	

HEADACHE BALL

116	MAKE & S/N:	McKissick M-150
117	CAPACITY:	
118	WEIGHT:	"BAD"
119	THROAT OPENING:	
120	GENERAL CONDITION:	

WIRE ROPE (MAIN HOIST)

105	MEASURED DIAMETER:	7/8"
106	CONSTRUCTION:	6X19 RRL

WIRE ROPE (AUXILIARY HOIST)

107	MEASURED DIAMETER:	7/8"
108	CONSTRUCTION:	6x19 RRL

MAIN HOOK BLOCK

121	MAKE & S/N:	McKissick 1015816L	S/N 0258142	
122	CAPACITY:		15 Ton	
123	WEIGHT:		217 lbs.	
124	THROAT OPE	NING:	2 1/2"	
125	GENERAL CO	NDITION:	Good	

WIRE ROPE (3RD HOIST)

		nya. Willen (Out of Sen	ce
09	MEASURED DIAMETER:	7/8"	
10	CONSTRUCTION:	Rotation Resistant	

WIRE ROPE (BOOM HOIST)

		Hyd. Winch (Out of Service		
111	MEASURED DIAMETER:	3/4"		
112	CONSTRUCTION:	6X19 RRL		

AUXILIARY HOOK BLOCK

126	MAKE & S/N:	N/A
127	CAPACITY:	
128	WEIGHT:	
129	THROAT OPENING:	
130	GENERAL CONDITION:	

3

ANNUAL DOCUMENTATION REQUIRED

	LOCOMOTIVE CRANE INSPECTION FORM							
CUSTOMER: ADDRESS: LOCATION: MAKE: American CAPACITY: 40 Tons S/N: MAIN BOOM LENGTH: 60'			DATE: AUTHORITY:		August 5th, 20			
			OSHA MODEL: TYPE:	7040DE Lift & Duty Hook Block				
			CUSTOMER: ATTACHMENTS:					
INSPECTION ITEMS								
MISC. ITEMS	S U	N/A		MISC. ITEMS	S	U		
			134 135					
			136					
		CRANE	DEFIC	CIENCIES				
 # 83 - Sprag Clutch was to be changed out in 2013, was it done? # 91 - 2 Bent Lacings in Heel Section # 94 - 2 Bent lacings in center section # 98 - Main block was two-blocked, please replace main wire rope Auxilary cable is showing wear and age, please replace auxiliary wire rope # 103 - Pendant wire rope needs lubrication now, if not pendants will not pass next inspection # 116 - Main Hook Block was two block, block damaged, please replace hook block 								
								NOTE: Center Sheave in Bridle a Sheaves in Bridle are sho
	y Clips tightened to	factory Spec	ifications					
NOTE: Auxiliary and boom Crosby								
NOTE: Auxiliary and boom Crosby								
NOTE: Auxiliary and boom Crosb								

[&]quot;THIS INSPECTION DOES NOT CONSTITUTE A WARRANTY OR GUARANTEE OF EQUIPMENT PERFORMANCE"